

WORKSHEET
Restoration of Felton Monument
Section D, Lot 166 (294 s.f.)

May 2 through May 4, 2005

Employee	Hours	Rate	\$
Rodriguez, Mario	13	25.00	325.00
Aguilar, Teofilo	13	15.00	195.00
TOTAL LABOR			520.00
Equipment	Hours	Hourly Rate	\$
Yellow Tractor	3	12.50	37.50
TOTAL EQUIPMENT			37.50
Materials	Quantity	Unit Price	\$
Ready-mixed concrete (80# bag)	24	2.45	58.80
TOTAL MATERIALS			58.80
TOTAL LABOR, EQUIPMENT, MATERIALS			616.30
		Plus 11 percent	67.79
		GRAND TOTAL	684.09

TIME SHEET

GLENWOOD CEMETERY

PROJECT FELTON
5-2, 2005

Employee	In	Out	Hours Worked	Worked Performed
Mario Rodriguez	10:Am.	4:pm.	5	
Ramon Estrada				Re Level AND.
Teofilo Aguilar	10:Am.	4:pm.	5	new FOUNDATION
TOTAL HOURS				

Equipment Used	Hours Used	Worked Performed
1/2 ton TRACTOR.	1	

Materials Used	Quantity Used
12- Bag Redy mix concrete.	
80. pounds.	

Compiled by _____, _____, 2005
Martha W. Peterson

Approved by _____, _____, 2005
Richard A. Ambrus

TIME SHEET

GLENWOOD CEMETERY

PROJECT ~~LOE~~ FELTON

5 - 3, 2005

Employee	In	Out	Hours Worked	Worked Performed
Mario Rodriguez	7: Am.	2: pm.	6	
Ramon Estrada				BUIL NEW BASE w/ concrete.
Teofilo Aguilar	7: Am.	2 pm.	6	
TOTAL HOURS				

Equipment Used	Hours Used	Worked Performed
yellow Tractor.	2	

Materials Used	Quantity Used
12 Bag Redymix concrete	
80 pound.	

Compiled by _____, 2005

Martha W. Peterson

Approved by _____, 2005

Richard A. Ambrus

TIME SHEET

GLENWOOD CEMETERY

PROJECT FELTON
5 - 4, 2005

Employee	In	Out	Hours Worked	Worked Performed
Mario Rodriguez	7:Am.	9:Am.	2	
Ramon Estrada				set stone BACK ON place
Teofilo Aguilar	7:Am.	9:Am.	2	
TOTAL HOURS				

Equipment Used	Hours Used	Worked Performed
non		

Materials Used	Quantity Used
non Epoxy	

Compiled by _____, _____, 2005
Martha W. Peterson

Approved by _____, _____, 2005
Richard A. Ambrus

