

February 18 through February 21, 2005

[illegible]

TIME SHEET

GLENWOOD CEMETERY

PROJECT COLLIN HORNE DAVIS
2. 18, 2005

*Same as
Arthur Hill*

Employee	In	Out	Hours Worked	Worked Performed
Mario Rodriguez	7: Am.	4: Pm.	8	
Ramon Estrada	9: Am.	4: Pm.	6	BUILT foundation
Teofilo Aguilar	7: Am.	9 Am.	2	FOR WALK way
TOTAL HOURS				

Equipment Used	Hours Used	Worked Performed
~~DOZ~~		
CROWN TRACTOR	2	

Materials Used	Quantity Used
20 Bag Redy mix concrete	
80 pound	

Compiled by _____, _____, 2005
Martha W. Peterson

Approved by _____, _____, 2005
Richard A. Ambrus

TIME SHEET

GLENWOOD CEMETERY

F-140-A

James Home
Collin Davis

PROJECT ATTWELL / Hill SECTION # F-3

2-21, 2005

Employee	In	Out	Hours Worked	Worked Performed
Mario Rodriguez	7:Am.	4:pm.	8	
Ramon Estrada				BUILT WALKWAY w/ BRICKS.
Teofilo Aguilar	7:Am.	4:pm.	8	
TOTAL HOURS				

Equipment Used	Hours Used	Worked Performed
none		

Materials Used	Quantity Used
10 Bag MORTAR mix	
150 BRICK CITY VALUE.	

Compiled by _____, 2005
Martha W. Peterson

Approved by _____, 2005
Richard A. Ambrus

WORKSHEET

**Improvements to Britt Davis Lot
Section F, Lot 140-A
(400 s.f.)**

February 18-21, 2005

Employee	Hours	Rate	\$
Rodriguez, Mario	16	\$25.00	\$ 400.00
Ramon Estrada	6	\$15.00	90.00
Aguilar, Teofilo	10	\$15.00	150.00
TOTAL			\$ 640.00

Equipment	Hours	Rate	\$
Green tractor	2	10.00/hour	\$ 20.00
TOTAL			\$ 20.00

Materials	Quantity	Unit Price	\$
Ready-Mixed concrete (80# bag)	20 bags	2.45	\$ 49.00
Ready-Mixed mortar (80# bag)	10 bags	3.49	34.90
Cedar Bayou brick	150	1.40	210.00
TOTAL			\$ 293.90

Labor	\$ 640.00
Equipment	20.00
Materials	293.90
TOTAL	\$ 953.90

To RAA 3-14-0

DAVIS
Section F, Lot 140-A
(400 s.f.)



Construction of foundation and brick walkway