

Local Form 17
February 1931

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF RECLAMATION
BOULDER CANYON PROJECT.

INSPECTOR'S REPORT

Feature Coffer dam Date 12/21 ^{G.Y.} 1932.

Class of work performed: Driving Sheet Piling.
Placing rock fill, Puddling Hemmingway
Wash Mat in rock fill for cut off.

Foreman in charge: Mason

Stations of Work - From To

Methods Employed: Sheet Piling - Air Hammer
with universal Hoist

Remarks: Temperatures. Kept a record
of temperatures in first 5 slabs.

Puddled Hemmingway wash
Material (3' layer) 15' above
slabs Nos. 7 & 8.

Rock fill 2 crews placed
rock fill on upstream face
of coffer dam. Muck from
Tun No. 2 used. With only a
small amount of Hemmingway
wash Material used in sluicing
Sheet Piling See back of report.

Use reverse side of sheet
for extended remarks.

D S Walter
(Inspector)

18-15.27

Rams
Pg. 9
J.H.
R.L.
Wm.
T.